

ARANSAS COUNTY ROAD & BRIDGE

PHONE: (361) 790-0152

EMAIL: roadbridge@aransascounty.org
1931 FM 2165, ROCKPORT, TX 78382

-----FOR OFFICE USE ONLY-----

DATE RECEIVED:

\$50 CASH/CHECK #:

RECEIPT #:

WORK ORDER #:

PERMIT #:

DRIVEWAY PERMIT

PROPERTY OWNER: _____ PHONE: _____

MAILING ADDRESS: _____ EMAIL: _____

CONTRACTOR: _____ PHONE: _____

EMAIL: _____ PREFERRED METHOD OF CONTACT: _____

PROPERTY ADDRESS: _____ WIDTH OF DRIVEWAY: _____

18 FT MINIMUM REQUIRED

IS THIS AN EXTENSION OF AN EXISTING DRIVEWAY? ☐ YES ☐ NO EXTENSION WIDTH: _____

EXPECTED INSTALLATION DATE: _____

1. THE ONLY MATERIAL PERMITTED FOR USE AS CULVERTS ARE **REINFORCED CONCRETE PIPES** WITH A **MINIMUM DIAMETER OF FIFTEEN (15) INCHES**.

2. THE COUNTY WILL SET THE ELEVATION HUB FOR THE CULVERT. CULVERTS MUST BE INSTALLED TO THE CORRECT FLOW LINE. **CULVERTS INSTALLED INCORRECTLY WILL BE REMOVED AT OWNER/CONTRACTOR EXPENSE.**

3. DRIVEWAY MUST BE INSTALLED AT **LEAST FIVE (5) FT AWAY** FROM PROPERTY LINE TOWARD THE RIGHT OF WAY.

4. DRIVEWAYS LARGER THAN **FIFTY (50) FEET IN LENGTH** REQUIRE INSTALLATION OF A CLEAN-OUT BOX. TOTAL WIDTH OF DRIVEWAY **MAY NOT EXTEND PAST 75% OF PROPERTY FRONTAGE.**

5. CONCRETE DRIVEWAYS **MUST INCLUDE A FOUR (4) FOOT WIDE EXPANSION JOINT** ABOVE THE CULVERT.

-----PLEASE REPORT FLOODING & ACCESS ISSUES TO 361-790-0152-----

OWNER MUST MARK DESIRED LOCATION OF DRIVEWAY USING STAKES, FLAGS, OR SPRAY PAINT.

HUB WILL NOT BE SET WITHOUT PROPER MARKERS.

IT IS THE RESPONSIBILITY OF THE OWNER/CONTRACTOR TO CONTACT 811 FOR LOCATES **48 HOURS PRIOR** TO HUB INSTALLATION.

INITIAL HERE

I, THE OWNER OR AUTHORIZED AGENT, VERIFY THAT I HAVE READ AND AGREE TO THE TERMS LISTED FOR DRIVEWAY & CULVERT INSTALLATION.

PRINTED NAME

OWNER/CONTRACTOR SIGNATURE

DATE

PLEASE USE THIS SPACE TO SKETCH PROPOSED DRIVEWAY LOCATION.

PLEASE ALLOW 3-5 BUSINESS DAYS FOR HUB INSTALLATIONS

HUB INSTALLATION DATE

COMPLETED BY

NOTES:

DRIVEWAY INSTALLATION INSTRUCTIONS

OWNER MUST MARK DESIRED LOCATION OF DRIVEWAY USING STAKES, FLAGS, OR SPRAY PAINT.
HUB WILL NOT BE SET WITHOUT PROPER MARKERS.

1. INSTALL CULVERT PIPE
2. LAYER DESIRED FILL MATERIAL TO TOP OF CULVERT
3. ADD FOUR (4) INCHES OF COVER MATERIAL
4. PAVED DRIVEWAYS MUST HAVE A FOUR (4) FOOT WIDE EXPANSION JOINT ABOVE THE CULVERT

CULVERT MUST BE INSTALLED AT THE FLOW LINE

SET BY THE ELEVATION HUB,

FACING TOWARD THE FLOW OF WATER.

FAILURE TO FOLLOW THESE INSTRUCTIONS MAY RESULT IN FLOODING, STANDING WATER, AND OTHER DRAINAGE ISSUES.

**CULVERTS INSTALLED INCORRECTLY WILL BE REMOVED
AT OWNER/CONTRACTOR EXPENSE.**

ACCEPTED MATERIALS

CULVERT PIPE:

- REINFORCED CONCRETE ONLY
- FIFTEEN (15) INCHES DIAMETER MINIMUM
- DRIVEWAYS MUST BE AT LEAST
EIGHTEEN (18) FEET WIDE

FILL MATERIAL:


- DIRT
- GRAVEL
- **PLEASE DO NOT USE
SUGAR SAND**

COVER MATERIAL:

- DIRT
- CALICHE
- RECLAIMED ASPHALT
- LIMESTONE
- CRUSHED CONCRETE

PERMIT FEE: \$50

CASH, CARD, OR CHECK
MADE PAYABLE TO ARANSAS COUNTY



LOCAL CULVERT/DRIVEWAY CONTRACTORS

Burke Construction: 361-229-3493

Coastal Land Solutions: (361) 463-0032

Concrete Slabs, LLC: Pete Roel (361) 438-1037

Go With The Flow:

Richard Martin (361) 260-5052 & Donald Wagoner (361) 230-0227

Greg Boudreaux: (361) 230-1953

Long Nguyen: (361) 386-0048

Lamar Excavation: Mark Tardiff (361) 205-0114

Merrifield Sales & Service:

Gerald (806) 638-1088 & Shellie (806) 891-1085

Rocky Gudim: (361) 765-1506

Tidelands Piers & Bulkheads: (361) 935-8008

Please visit the City of Rockport's "Licensed Contractors" webpage for more information about local contractors.